COMPLETION REPORT

1	Name of the work	*Construction of RCC drain 2nd cross at Santhoshnagara Left Side, in ward No. 13, Shettyhalli Sub Division.*
2	Sanctioned Estimate No. & Date	CE/DD/B/375/12-13 5-2-13
3	Head of Account which is chargeable	P1771
4	Instrument Order NO. & Date	CE/DD/ No/36/13-14 10-7-13
5	Name Of Contractor	*Sri. N. Thippeswamy, Shashi Nivas, 1st Cross, Saraswathipuram, Bangalore Gate, Chitradurga- 577501.*
6 a	Time Stipulated for Completion of work	90 Days
b	Delay in Exculpation of Work	24 Days
7	Measurement recorded in	1667/10-11 Pg No : 166607/1-610/2
8	Check Measurement of the Asst	1667/10-11 Page no 166607 - 610
9	Name of the office/official in charge of the work	AEE (SSI)
10	a) Asst. Eng/junior Eng	Sri. G. Naghabhushan
	b) Asst. Exe Engineer	Ramakrishna Murthy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
19.90.000=00	18,10,443=00	—	179557=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ